# **Chobham Common SANG** Construction Update August 2022



WARNING NO DIG ZONE



Southampton to London Pipeline Project For more information please visit www.slpproject.co.uk

### About the project

The Southampton to London Pipeline (SLP) project is replacing 90km of the underground fuel pipeline between Boorley Green, Hampshire and the West London Terminal storage facility in Hounslow.

- Pipelines are a safe, secure and low impact method of transporting fuel to some of the UK's busiest airports.
- Once installed, the replacement pipeline will be buried and a quiet neighbour.
- It will continue to keep around 100 road tankers off the road every day\*.

No one likes the noise and inconvenience caused by construction activities, so we'd like to thank you in advance for your patience when it comes to any disruption that we may cause. It is important to us that you know when we will be working in your area and how you can contact us if you have any questions.

This leaflet contains an overview of the works planned in Chobham Common, our expected timetable for works and a map of where the replacement pipeline will be installed.

This leaflet contains an overview of the works planned in Chobham Common, our expected timetable for works and a map of where the replacement pipeline will be installed.



#### \*Based on Esso's 2015 data for its existing pipeline



### Community charter

### **Plenty of notice**

We'll let you know at least two months in advance of any work starting and if our plans change, we'll let you know.

### Here to help

Our local team will be available by phone or email to answer any questions you have.

### Information directly to you

Our local area e-newsletter and alerts will let you know what's happening. Where we are working in streets or roads, we'll operate a dedicated text service to inform interested residents.



<u>11 IN</u>

### In your area

We'll make sure information about installation in your area is easy to find on our website, in a way that is easy for you to identify what's important to you. In some public parks, we'll hold pop up events to meet with those using the facilities and give out information about our installation plans.

### Talking to landowners

All landowners affected by the installation will have a dedicated member of our lands team to contact to discuss our work.

### Open and honest

We'll be clear about our works and any disruption that may take place.

#### Safe and secure

We'll keep our team safe, and we'll keep you safe. Our commitment to health and safety is at the heart of our business and we'll make sure your safety is not impacted by our work.

### Well managed sites


Our sites will use fencing suitable to the location and we'll use things like wheelwashing on our vehicles to keep the surrounding roads clean.





For more information please visit www.slpproject.co.uk

### Installation overview



approximately two weeks.



2



### REINSTATEMENT WORKS

In 2023 we will return to Chobham Common to undertake reinstatement works on the track. Heathland habitat within the working area will be left to naturally regenerate, which is best practice and is an environmental commitment of the project.



### What you will see

In August we started pre-installation activities to prepare for main installation works. During this time you will see:

- Vegetation clearance.
- Re-opening the temporary compounds in the common and off Windsor Road.

In late August we started undertaking a small section of open cut works to connect the trenchless crossings installed last winter. This will enable us to not use the middle section of the track during the winter. During this time you will see:

- A small number of equipment, vehicles and materials will be delivered to the working area.
- Fencing around the working area where the two trenchless crossings will be connected.
- Stringing and welding of the pipe.
- The digging of a trench between the trenchless crossings.
- Public footpaths and track will remain open during this work.

In September 2022 we will install ground protection along the track. This will be wooden bog mats as the stone did not hold up well last year. We will also create fenced compounds.

From October 2022 we will start the main section of the open cut works. During this time you will see:

- The delivery of equipment, vehicles and materials into the working area.
- Fencing of the working area.
- The delivery of steel pipes. These will be brought to site in a 'just-in-time' delivery sequencing in order to reduce the space needed for the compound within the common.

- Stringing and welding of the pipe.
- The digging of the trench for the open cut section.
- Installation of the replacement pipeline.
- We have committed to using a reduced working width of 10m when installing through the common.
- The local car parks will remain open throughout installation.
- Pedestrian access to the common will be available throughout construction. Where paths cross our working area, we will either create crossing points or have signposted diversions in place. Advance notices will be displayed before paths are diverted or closed, and all diversions will be clearly signposted.

### Reinstatement

In 2023 reinstatement will be completed after installation in the next available season. Reinstatement works will consist of:

- Reinstating the main track on a like-for basis.
- Where the topsoil has been stripped and stored, this will be replaced after the works.
- For the majority of Chobham Common, the heathland habitat either side of the track will be left to naturally regenerate, as agreed with Surrey Wildlife Trust and Natural England.

Natural regeneration can take a few years and requires the bare soils to be left in-situ. While visually this leaves bare earth, natural regeneration is endorsed by environmental organisations as best practice for the reinstatement of heathland, and is an environmental commitment of the project.



## **Chobham Common** Construction Information

We are restarting works to install the replacement pipeline.

### From September 2022

- We will connect two of the trenchless crossings installed last winter. This will mean we do not need to access the section in orange for installation works this winter. Paths and the track will remain open during this work.
- We will also start vegetation clearance in our winter 2022/23 working area
- We will install ground protection along the track. This will be wooden bog mats as the stone did not hold up well last year.
- We will create fenced compounds.

### Start of open cut installation

Once the protected birds have finished nesting, estimated to be in late September, we'll start the main open cut installation works.

We have committed to narrow working for the open cut works, reducing the working area to a 10m width.

During main installation works, you will see:

- The delivery of equipment, vehicles and materials.
- Fencing around the working areas.
- The delivery of steel pipes.
- Stringing and welding of the pipe.
- The digging of a trench.
- The diversion of footpaths away from the working area all diversions will be clearly signposted.

Nursery

38

Home Farm

∦/House

#### Legend:

- Order Limits
- Working area\*
- Trenchless crossing
- Area not used for installing in Winter 2022/23\* Compounds

We have committed to narrow working 2 for the main open cut works, reducing the working area to a 10m width. This work will take place from late September.

Once works are complete

compounds will be demobilised.

with Surrey Wildlife Trust and Natural England.

After the completion of the main works, the working area and

Where the topsoil has been stripped and stored, this will then be

reinstated and the ground will be left to naturally regenerate, as agreed

The vegetation reinstatement will be subject to a five-year aftercare.

angshot

Bog

Fir

Clum

2

clearly signposted.

**Diverted paths** 

itts

lill

Please take extra care when approaching any area within the order limits, there may be people, vehicles and construction activity in this area.

© Crown copyright and database rights 2021 OS Licence Number AL100005237

1 al 1 - 0 175-1 \*area indicates the approximate area to be used but does not restrict other activities happening within the order limits.

Get the latest construction updates online www.slpproject.co.uk



@ConstructionSLP @SLPConstructionProject

Clearmount

Have a question?


00



2 07925 068 905



#### View the latest information and our interactive map.



Public Rights of Way (PRoW) and paths that are closed/diverted will be

Do not enter the working areas at any time.



Southampton to London **Pipeline Project** 



### Phasing of works – Surrey Heath

		2021							2	022								
Construction Work Area	Aug Sep	Oct	Nov [	Dec	Jan	Feb	Mar	Apr Ma	ay Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
Trenchless Crossing TCO20 - Blackwater Valley				1														
SC Johnson Land		ST			V	с							PL			•   		(
Compound 5A off Frimley Green Road				1												•   		
Frimley Green Road Roundabout				1												•   		
Compound 5B off Balmoral Drive				1													)	
Balmoral Drive				1														
St Catherines Road				1												1		
St Catherines SANG	(	VC	)									ST	VC	)			PL	(
Compound 5C - St Catherines SANG																1		
Frith Hill													VC					
Compound 5U Frith Hill					(	VC						ST				1		
Pine Ridge Golf Course				1														
Compound 5D - Colony Bog & Bagshot Heath				1														
Colony Bog & Bagshot Heath			VC		VC							ST						
Red Road				1												   		
Compound 5E, Guildford Road ,Turf Hill				į												   		
Turf Hill				1	(	VC					SE			PL				
Trenchless Crossing TC021 - Lightwater Bypass A322				1												   		
Windlemere SANG				1			VC							PL	)	   		
Blackstroud Lane East to Halebourne Lane				1	(	VC						SE		PL		   		
Trenchless Crossing TC022 - Hale Bourne				1														
Compound 5F off Halebourne Lane				ļ														
Halebourne Lane to Windlesham Road				VC	(					SE				PL				
Trenchless Crossing TC023 - Windlesham Road																   		
Windlesham Road to Steep Hill					(	VC										PL		
Steep Hill to Windsor Road												VC						
Compound 5G off Windsor Road				1														
Chobham Common				1								ST/VC					PL	(
Compound 5H - Chobham Common				1												   		
Trenchless Crossing TC024 - Chobham Common				ļ												   		
Trenchless Crossing TC025 - Chobham Common																   		
Compound 5I - Chobham Common				1											)	   		
Trenchless Crossing TC026 - Chobham Common																   		

#### Key

Advanced works / ecology mitigation

- ST Strimming
- VC Tree and Hedge Clearance

Trenchless crossing including work area and access

- Open cut works rural / semi rural
- Open cut streetworks Compound in use Reinstatement SE Seeding PL Planting

We are now releasing a local, area specific timeline for installation. This gives an indication of know at least two months in advance of any work starting and provide further detail of expect design, the timetable may be subject to some additional change as we finalise our plans and v Please be assured that if our plans change, we'll keep you informed. Once the pipeline is buried



Apr May Jun Jul Aug Sep Oct   SE -		20	23				
SE SE SE SE When we expect to be working in each area. We'll let you	Арг	May	Jun	Jul	Aug	Sep	Oct
SE	SE						
SE							
PL							
PL	)						
SE	SE						
vhen we expect to be working in each area. We'll let you	PL						
vhen we expect to be working in each area. We'll let you							
vhen we expect to be working in each area. We'll let you							
/hen we expect to be working in each area. We'll let you							
/hen we expect to be working in each area. We'll let you							
/hen we expect to be working in each area. We'll let you							
/hen we expect to be working in each area. We'll let you							
vhen we expect to be working in each area. We'll let you							
vhen we expect to be working in each area. We'll let you							
vhen we expect to be working in each area. We'll let you							
vhen we expect to be working in each area. We'll let you							
vhen we expect to be working in each area. We'll let you	SE						
ed duration. Since we are currently progressing detailed vork to reduce overall disruption during construction.	ed duratio	on. Since	e we are	currentl	y progre	ssing de	tailed

For more information please visit www.slpproject.co.uk If you have any additional questions email us at info@slpproject.co.uk, visit our website at: www.slpproject.co.uk/chobham-common/

> or scan the QR code below:





You can also follow us on social media to stay up-to-date with the project. Follow us at:

- f @SLPConstructionProject



Southampton to London Pipeline Project